

Weekly Construction Progress Report**IB & Tanks Decommissioning Project****Period:** Week Ending 7/17/2016**Hercules Plant****Hattiesburg, MS****Project Work Performed:**

- Began and completed shipping stabilized ET-18 material to the Republic Little Dixie landfill near Jackson, MS. A total of approximately 442 tons of material was shipped during this reporting period.
- Cleaned and scraped areas around the IB where ET-18 material was stored. Material was disposed of at Republic Little Dixie Landfill.
- Conducted decontamination and cleaning of equipment.
- Secured structure and equipment for temporary shut down of site activities.

Work Projected Next Week:

- No on-site work planned for next week
- Work will restart pending concurrence with USEPA/MDEQ on the ET-10 process description and stabilization approach.

Action Items:

- None

Solids Production:

- CHES hauled stabilized ET-18 material to the Republic Little Dixie Landfill near Jackson, MS:
 - 7/11 – 8 loads totaling approximately 165.1 tons
 - 7/12 – 9 loads totaling approximately 174.48 tons
 - 7/13 – 4 loads totaling approximately 85.42 tons
 - 7/14 – 1 load totaling approximately 16.57 tons

Water Production:

- Approximately 9,400 gallons of treated water stored in a frac tank was discharged to the local POTW.

Air/Odor Monitoring

- The IB tent structure air treatment system operation and on site air monitoring has been ongoing since May 26, 2016. Operation was discontinued on Friday July 15, 2016 as part of the second temporary shut down.

**Removal of residual solids from ET-18****ET-18 after all material removed**